

## **Construction Update – July 4, 2024**

The County of Renfrew Department of Public Works and Engineering provides monthly updates on construction projects within the County. This notice can be shared with members of the public, or in public forums, in order to keep residents, businesses, and stakeholders informed of any potential upcoming traffic interruptions due to construction projects. For up-to-date information on active projects and their traffic impacts, please visit [Municipal511](#).

Please contact our office should you have any questions or concerns about a County construction project or our general operations.

### **Upcoming Projects**

#### **County Road 19 (Mud Lake Road) – Township of Laurentian Valley**

The rehabilitation of County Road 19 (Mud Lake Rd.), from County Road 24 (White Water Road) to the City of Pembroke boundary, is anticipated to commence the week of July 8 and be completed in late July. During construction, the road will be reduced to a single lane of traffic in locations.

#### **County Road 30 (Lake Dore Road) – Township of North Algona/Wilberforce**

The rehabilitation of County Road 30 (Lake Dore Rd.), from Sperberg Rd. to Trailblazers Rd., is anticipated to commence the week of July 29 and be completed in early September. During construction, the road will be reduced to a single lane of traffic in locations.

#### **County Road 515 (Palmer Road) – Township of Madawaska Valley**

The rehabilitation of County Road 515 (Palmer Rd.), from County Road 62 (Combermere Rd.) to Finch Rd., is anticipated to commence the week of August 5 and be completed in early September. During construction, the road will be reduced to a single lane of traffic in locations.

#### **County Structure B108 (Tramore Bridge) – Township of Killaloe, Hagarty and Richards**

The rehabilitation of County Structure B108 (Tramore Bridge), located on Tramore Road, approximately 0.25km north of County Road 58 (Round Lake Rd.), is anticipated to commence the week of July 15 and be completed in early October. During construction, the road at the bridge will be closed to traffic with an alternate route, using County Road 58 (Round Lake Rd.) and Highway 60, posted.

#### **County Structure C001 (Berlanquet Creek Culvert) – Township of Admaston/Bromley**

The rehabilitation of County Structure C001 (Berlanquet Creek Culvert), located on County Road 5 (Stone Road), approximately 4km west of Highway 132, is anticipated to commence the week of July 15 and be completed in late September. During construction, the road at the structure will be temporarily closed to traffic with an alternate route, using Foy Rd. and Culhane Rd., posted.

#### **County Structure C134 (Campbell Drive Culvert) – Township of McNab/Braeside**

The rehabilitation of County Structure C134 (Campbell Drive Culvert), located on Campbell Drive,

approximately 3km west of Highway 417, is anticipated to commence the week of July 15 and be completed in late September. During construction, the road at the structure will be limited to a single lane of alternating traffic.

**County Structure C339 (Lynch Road Culvert)** – Township of Admaston/Bromley

The replacement of County Structure C339 (Lynch Road Culvert), located on Lynch Road, approximately 3km south of County Road 5 (Stone Rd.), is anticipated to commence the week of July 8 and be completed in late July. During construction, the road at the structure will be closed to traffic with an alternate route, using County Road 5 (Stone Rd.) and McNulty Rd., posted.

**Ongoing Projects**

**County Road 1 (River Road)** – Townships of McNab/Braeside and Horton

The rehabilitation of County Road 1 (River Rd.), from Moore Street to Dochart Street as well as from Algonquin Trail to the Bonnechere River crossing in Castleford, commenced on July 2 and is anticipated to be completed in late August. During construction, the road will be reduced to a single lane of traffic in locations.

**County Road 5 (Stone Road)** – Township of Admaston/Bromley

The rehabilitation of County Road 5 (Stone Rd.), from Mhusk Rd. to Highway 60, commenced construction on June 3 and is anticipated to be completed in mid-July. During construction, the road will be reduced to a single lane of traffic in locations and portions of the roadway may also be temporarily closed with alternates routes posted.

**County Road 13 (Mountain Road)** – Township of Laurentian Valley

The rehabilitation of County Road 13 (Mountain Rd.), from Stafford Third Line to Highway 17, commenced construction on June 3 and is anticipated to be completed in mid-July. During construction, the road will be reduced to a single lane of traffic in locations.

**County Road 37 (Murphy Road)** – Town of Petawawa

The reconstruction of County Road 37 (Murphy Rd.), from Woodland Crescent to County Road 51 (Petawawa Blvd.), commenced construction on June 17 and is anticipated to be completed in late November. During construction, the road will be reduced to a single lane of traffic in locations and short term closures will occur with detours in place.

**County Road 64 (Opeongo Road)** – Township of Bonnechere Valley

The rehabilitation of County Road 64 (Opeongo Rd.), from Wieland Shore Rd. to Highway 41, commenced construction on May 27 and is anticipated to be completed in early August. During construction, the road will be reduced to a single lane of traffic in locations.

**County Road 65 (Centennial Lake Road)** – Township of Greater Madawaska

The rehabilitation of County Road 65 (Centennial Lake Rd.), from former Matawatchan/Brougham Township Line to Civic Address 2872, commenced construction on July 2 and is anticipated to be completed in early August. During construction, the road will be reduced to a single lane of traffic in locations.

**County Road 512 (Foymount Road)** – Township of Bonnechere Valley

The reconstruction of County Road 512 (Foymount Rd.), from Miller Rd. to B257 (Harrington Creek

Bridge), resumed construction on May 27 and is anticipated to be completed in early November. The works in this phase will primarily occur from Lake Clear Rd. to Harrington Creek Bridge, and will include the replacement of County Structure B257 (Harrington Creek Bridge). During construction, the road will be reduced to a single lane of traffic in locations.

**County Structure B007 (Butler Bridge) – Township of Admaston/Bromley**

The rehabilitation of County Structure B007 (Butler Bridge), located on Butler Rd., approximately 1km south of Highway 60, commenced construction on May 13 and is anticipated to be completed in early November. During construction, the road at the bridge will be closed with alternate routes, using South McNaughton Rd., Bonnechere Rd., and Highway 60, posted.

**County Structure B102 (Brennans Creek Bridge) – Township of Killaloe, Hagarty and Richards**

The rehabilitation of County Structure B102 (Brennans Creek Bridge), located on County Road 512 (Queen Street), approximately 1.45km south of Highway 60, in Killaloe, commenced construction on July 2 and is anticipated to be completed in late August. During construction, the road at the bridge will be closed to traffic with an alternate route, using Cameron Street and Lake Street, posted. Pedestrian access across the bridge will be maintained during construction.

**County Structure B181 (Peter Black Bridge) – Township of Laurentian Valley**

The rehabilitation of County Structure B181 (Peter Black Bridge), located on County Road 24 (White Water Road), approximately 1.5km east of Highway 41, is commenced construction on June 17 and is anticipated to be completed in early October. During construction, the road at the bridge will be closed to traffic with an alternate route, using Highway 17 and Highway 41, posted.

**For the safety of all, please use extra caution  
when travelling through construction zones**